1st & final bill.

M. A. R. 57 (Rule 116) Job code: 016-16-000018.
Measurement Book **No. B**

221501

Serial No. .....
Name of Work Providing M&R to Electrical installation From To of BBMP buildings in.
Name of Contractor of nature of Agency ward no 16, 17 & 37
Date of commencement of work Prema Electrical Enterprises.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Open conduit system supplying heavy gauge pvc conduit pipe.. dia.. mm thick confirming to IS 2509 with suitable size bends, junctions boxes, adhesive paste etc, and fixing using inverted wood plugs in case of PCC ceiling & RCC wall/ stone structure or raw plugs in case of bricks walls & cement plastering the damaged portion using heavy gauge saddles at an interval of 700mm using MS screws.						
	16/20mm dia 2mm thick	nos	25	@	54.0		1350.00.
2	Supplying & fixing of PVC casing and capping on the wall or ceiling using necessary materials like boards, screws at an interval of 300mm etc as required.	nos	25	@	26.0		650.00
	Item.						

M. A. R. 57 (Rule 116)
Measurement Book

No. B 221507

Serial No. .....
Name of Work ..... From..... To.....
Name of Contractor of nature of Agency .....
Date of commencement of work .....

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
2	Number 3	Length 4	Breadth 5	Depth 6	7	8
necessary clamps & 'S' hook made out of 15mm dia MS rod with sample ceiling rose of approved quality with necessary length of 23/0.0076 inch pvc insulated twin-twisted wire of approved quality, mounted on a suitable size wooden board and wired.						
	Each	2.	@	237.0		474.00.
Total						98937.00.
less tender percentage - 0.95% Below.						940.00.
Total of Bill.						97997.00.

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	B.S.T.X Road — 97997/2						
	Adjustments Details						
	IT: 980-00						
	CCD 980-00						
	Scout 980-00						
	FSD 4900-00						
	LC: 980-00						
	CBF 98-00						
	OTHERS: —						
	Adjus TOTAL: 8918-00						
	Nett - 89079-00						
					97997-00		
					8907900		
					891800		
					Eighty nine thousand		
					Seventy nine only.		